

**San Diego Association of Governments
West Otay Mesa Stinknet Removal
City of San Diego, Parks & Recreation Department
Quarterly Progress Report
Reporting Period: October 1 to December 31, 2023
Submission Date: 1/21/24
SANDAG Contract Number: S1125466**

Work Performed this Period:

1. Task 1- Implementation

Percent complete: 70%

During this 4th quarter 2023 reporting period holes were dug and 2000 native plants were installed and watered in the West Otay Mesa project site.

On 11/16/23, City staff flagged out the planting areas at the project site.



On 11/20/23, Habitat West worked on digging holes for future planting at the project site.

EMP Land Management Grants
Quarterly Progress Report



On 12/4/23, Habitat West installed native plants at the project site.



On 12/5/23, Habitat West installed native plants at the project site.

EMP Land Management Grants
Quarterly Progress Report



On 12/6/23, Habitat West installed native plants at the project site.

On 12/7/23, Habitat West installed native plants at the project site.

EMP Land Management Grants

Quarterly Progress Report

2. Task 2-Monitoring

Percent complete: 20%

Monitoring visits occurred on 11/16/23, 11/30/23, 12/4/23 and 12/6/23 to photo document progress of the project site.



Photo Point 1: 9/1/23 – Looking South. No work completed yet.

EMP Land Management Grants
Quarterly Progress Report



Photo Point 1: 11/16/23 – Looking South. Site hand weeded and weed whacked.



Photo Point 1: 11/30/23 – Looking South. Holes dug for future planting.

EMP Land Management Grants
Quarterly Progress Report



Photo Point 2: 9/1/23 – Looking South. No work completed yet.



Photo Point 2: 11/16/23 – Looking South. Site hand weeded and weed whacked.

EMP Land Management Grants
Quarterly Progress Report



Photo Point 2: 11/30/23 – Looking South. Holes dug for future planting.



Photo Point 2: 12/6/23 – Looking South. Plants being installed.

EMP Land Management Grants
Quarterly Progress Report



Photo Point 3: 9/1/23 – Looking North. No work completed yet.



Photo Point 3: 11/16/23 – Looking North. Site hand weeded and weed whacked.

EMP Land Management Grants
Quarterly Progress Report



Photo Point 3: 11/30/23 – Looking North. Holes dug for future planting.



Photo Point 3: 12/6/23 – Looking North. Plants being installed.

EMP Land Management Grants
Quarterly Progress Report



Photo Point 4: 9/25/23 – Looking Northeast. No work completed yet.



Photo Point 4: 11/16/23 – Looking Northeast. Site weed whacked.

EMP Land Management Grants
Quarterly Progress Report



Photo Point 4: 11/30/23 – Looking Northeast. Holes dug for future planting.



Photo Point 4: 12/4/23 – Looking Northeast. Plants being installed.

EMP Land Management Grants
Quarterly Progress Report



Photo Point 5: 9/25/23 – Looking West. No work completed yet.



Photo Point 5: 12/6/23 – Looking West. Plants installed.

EMP Land Management Grants

Quarterly Progress Report

Work Anticipated Next Period

Contractors will be used to perform weed control, dethatching and trash pickup. City staff will perform weed control.

Issues to Note

No issues to note at this time.

Performance Measures



Performance%20Measures-%20West%20O